

# Pennies for Progress 2

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
<b>03-001</b>		<b>Mount Gallant Road</b>	<b>\$10,356,629</b>					
42% Complete	Three-Lane Widening	Anderson Road to Celanese Road		Under Construction	Construction began June 2010	December-12	Florence & Hutcheson - Columbia, SC	United Construction Inc
<b>03-002</b>		<b>Intersection Improvements</b>	<b>\$12,696,002</b>					
03-002a	Safety Improvements	SC Highway 5/Reservation Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002b	Safety Improvements	Bird Street/University Drive		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002c	Safety Improvements	SC Highway 49/Paraham Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002d	Safety Improvements	SC Highway 55/Rhyne Road		Complete	Complete	Complete	STV - Ralph Whitehead - Rock Hill, SC	US Group Inc
03-002e	Safety Improvements	Mount Gallant Road/Paraham Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002f	Safety Improvements	SC Highway 321/Ferguson Ridge Road/Ridge Road		Complete	Complete	Complete	STV - Ralph Whitehead - Rock Hill, SC	Blythe Development Inc
03-002g	Safety Improvements	Porter Road/Firetower Road		Complete	Complete	Complete	STV - Ralph Whitehead - Rock Hill, SC	US Group Inc
03-002h	Safety Improvements	Shiloh Road/SC Highway 5		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002i	Safety Improvements	SC Highway 324/Cameron Road/Gordon Road		Right-of-way acquisition underway	Begin Construction Spring 2012	Winter 2012	STV - Ralph Whitehead - Rock Hill, SC	Not yet awarded
03-002j	Safety Improvements	Rawlinson Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc

# Pennies for Progress 2

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
<b>03-003</b>		<b>SC Highway 55 East of Clover</b>	<b>\$13,801,070</b>					
30% Complete	Three-Lane Widening	Between Quinn Road and Griggs Road east of Clover (includes intersection improvements along remainder of East corridor)		Under Construction	Bid - January 2011 - Begin construction March 21, 2011	November-12	HDR Engineering Inc - Rock Hill, SC	Blythe Development, Inc.
<b>03-004</b>		<b>Fort Mill Southern By-pass</b>	<b>\$53,044,049</b>					
	Two-Lane Alignment	Beginning of Project: Fort Mill Parkway near it's intersection with Brickyard Road and Banks Street to Holbrook Road (Phase IA, IB, IC)		Phase I-A: Complete Phase I-B: Letting Dec 2011 Phase I-C: Letting March 2012	Phase I-A: Complete Phase I-B: Begin Construction March 2012 Phase I-C: Begin Construction June 2012	Phase IA - Complete Phase IB - Fall 2013 (bridge) Phase IC - Summer 2014 (bridge to Holebrook)	STV - Ralph Whitehead - Rock Hill, SC	Phase IA - Callahan Construction LLC Phase IB - not yet awarded Phase IC - not yet awarded
	Two-Lane Alignment	End of Project: Springfield Parkway near it's intersection with SC Highway 160 to Holbrook Road (Phase II)		Right-of-way Phase	Begin Construction - Phase II: Feb 2013	February-15	STV - Ralph Whitehead - Rock Hill, SC	Phase II - not yet awarded
<b>03-005</b>		<b>SC Highways 49/211/97/ Nimitz Road Loop</b>	<b>\$15,117,368</b>					
	Safety Improvements	Beginning at SC Highway 321 South in York and ending at SC Highway 5 at Nimitz Road		Two phases: Ph I - Complete; Ph II - Right-of-way Plans	Begin Construction: Phase I - March 2010 Phase II - Fall 2013	Phase I - Complete Phase II - Winter 2015	Phase I - SCDOT Phase II (Highway 97) Mulkey Engineering, Inc - Columbia, SC	Phase I - Granite Construction Inc Phase II - not yet awarded
<b>03-006</b>		<b>Tega Cay/Gold Hill Road Connector</b>	<b>\$1,431,617</b>					
	Two-Lane new Alignment	Beginning at Stonecrest Development and ending at Gold Hill Road		Preliminary Design	Project to go through Federal Highway review - construction estimated to begin Spring 2013	December-14	Campco Engineering - Rock Hill, SC	Not yet awarded
<b>03-007</b>		<b>SC Highway 274 Intersection Corridor</b>	<b>\$9,681,097</b>					
03-007a	Safety Improvements	Adnah Church Road/SC Highway 161/ SC Highway 274		Complete	Started Construction September 2010	Complete	Florence & Hutcheson - Columbia, SC	Boggs Paving

# Pennies for Progress 2

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
03-007b	Safety Improvements	Adnah Church Road/ SC Highway 5/Eastview Road		Complete	Complete	Complete	Florence & Hutcheson - Columbia, SC	Blythe Development Inc
03-007c	Safety Improvements	Eastview Road/McConnell's Hwy/Falls Road		Complete	Started Construction: November 2010	Complete	Florence & Hutcheson - Columbia, SC	Boggs Paving
03-007d	Safety Improvements	Falls Road/Robertson Road		Complete	Completed by SCDOT	Complete	SCDOT	SCDOT
03-007e	Safety Improvements	Robertson Road/Neely Road		Complete	Complete	Complete	Florence & Hutcheson - Columbia, SC	Blythe Development Inc
<b>03-008</b>		<b>US Highway 21</b>	<b>\$16,321,939</b>					
50% Complete	Safety Improvements	I-77 to Sutton Road		Under Construction by SCDOT	Bids open December 9, 2009 - Started Construction: May 2010	January-13	STV - Ralph Whitehead - Rock Hill, SC	Rea Construction Inc
<b>03-009</b>		<b>Gravel Road Group 1</b>	<b>\$5,253,297</b>					
	Gravel Road Paving	Phase I (Cheek Rd, Mountainview Rd, Forestview Rd, Propst Rd, Blanton Rd, Windy Hill Rd, Ashe Rd, Pioneer Rd, Winter Rd, Armstrong Ford Rd, & Barronwood Rd)		Complete	Started Construction: Winter 2009	Complete - under warranty and punch list work	York County Engineering	Callahan Construction LLC
	Gravel Road Paving	Bookout Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Ferguson Long Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Ranger Road		R/W Acquisition	Awaiting Right-of-way			

# Pennies for Progress 2

Referendum Passed: 2003  
 Tax Collection began: 1st Qrt 2005  
 Tax Expires: 4th Qrt 2011  
 Budget: \$173,000,000  
 Number of Projects: 25  
 Program Duration: 2004 to 2015

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Gravel Road Paving	Enon Church Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Mission Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Shillinglaw Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Pamela Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Sikes Road		R/W Acquisition	Awaiting Right-of-way			
<b>03-010</b>		<b>White Street Realignment and Railroad Crossing</b>	<b>\$5,919,499</b>					
	Three-Lane Widening and Intersection Improvement	From Dave Lyle Boulevard to Constitution Boulevard - possible phasing		Design Phase and purchasing R/W on Phase I	Proposed IGA between York County and Rock Hill - Design and Construction by City of Rock Hill - Phase I start Spring 2012	Spring 2013	Intergovernmental Agreement with the City of Rock Hill (HDR Engineering)	Not awarded yet
<b>03-011</b>		<b>McConnell's Highway</b>	<b>\$14,823,193</b>					
	Three-Lane Widening	Heckle Boulevard to SC Highway 324		Right-of-way acquisition underway	Began Right-of-way: Summer 2011 Begin Construction: Summer 2012	December-13	STV - Ralph Whitehead - Rock Hill, SC	Not awarded yet
<b>03-012</b>		<b>Mount Gallant Road</b>	<b>\$10,696,611</b>					
	Three-Lane Widening	Dave Lyle Boulevard to Anderson Road		Permitting Phase - nearing R/W plan approvals	Begin Right-of-way Fall 2012 Begin Construction: Fall 2013	Winter 2015	Transystems Inc - Greenville, SC	Not awarded yet

# Pennies for Progress 2

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
<b>03-013</b>		<b>SC Highway 557</b>	<b>\$23,460,318</b>					
	Multi-Lane Widening	Kingsburry Road to SC Highway 49		Design and Permitting Phase - traffic study to confirm 5-lanes	Added to 'PFP 3' list Under Design with possible bid Summer 2013	Winter 2015	Mulkey Engineering, Inc - Columbia, SC	Not awarded yet
<b>03-014</b>		<b>Ebinport Road</b>	<b>\$13,526,375</b>					
	Three-Lane Widening	Cherry Road to India Hook Road		Design and Permitting Phase	Right-of-Way Acquisition - Summer 2012	Winter 2013	DRMP Engineering - Charlotte, NC	Not awarded yet
<b>03-015</b>		<b>SC Highway 160</b>	<b>\$4,816,097</b>					
	Three-Lane Widening	Springfield Parkway to Lancaster County Line		Planning Phase	Added to 'PFP 3' list	Summer 2014	Florence & Hutcheson - Columbia, SC	Not awarded yet
<b>03-016</b>		<b>Riverview Road</b>	<b>\$9,336,338</b>					
	Intersection and Drainage Improvements	Eden Terrace to SC Highway 161		Planning Phase	Added to 'PFP 3' list		Campco Engineering - Rock Hill, SC	Not awarded yet
<b>03-017</b>		<b>SC Highway 72</b>	<b>\$14,532,201</b>					
	Multi-Lane Widening	SC Highway 901 to Rambo Road		Planning Phase	Added to 'PFP 3' list		HDR Engineering Inc - Rock Hill, SC	Not awarded yet
<b>03-018</b>		<b>Gravel Road Group 2</b>	<b>\$5,021,656</b>					
	Gravel Road Paving	Southbend Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Calabash Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Wilkerson Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Canaan Church Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet

# Pennies for Progress 2

**Referendum Passed: 2003**  
**Tax Collection began: 1st Qrt 2005**  
**Tax Expires: 4th Qrt 2011**  
**Budget: \$173,000,000**  
**Number of Projects: 25**  
**Program Duration: 2004 to 2015**

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Gravel Road Paving	Piedmont Springs Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Montview Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Carroll Falls Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Burns Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Turner Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Traylor Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Beersheba Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Frontier Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	James Harvey Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Longleaf Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	California Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Garvin Road (part)		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Arrow Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Devinney Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Nivens Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet

# Pennies for Progress 2

Referendum Passed: 2003  
 Tax Collection began: 1st Qrt 2005  
 Tax Expires: 4th Qrt 2011  
 Budget: \$173,000,000  
 Number of Projects: 25  
 Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Gravel Road Paving	Durree Street		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	South Fork Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Shady Oak Lane		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Greenglen Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
	Gravel Road Paving	Faires Road		Planning Phase	Added to 'PFP 3' list		York County Engineering	Not awarded yet
<b>03-019</b>		<b>Mount Gallant Road</b>	<b>\$24,429,003</b>					
	Three-Lane Widening	Celanese Road to Twin Lakes Road		Planning Phase	Added to 'PFP 3' list		Florence & Hutcheson - Columbia, SC	Not awarded yet
<b>03-020</b>		<b>SC Highways 274/279</b>	<b>\$24,975,667</b>					
	Three-Lane Widening	Pole Branch Road		Planning Phase	Added to 'PFP 3' list		DRMP Engineering - Charlotte, NC	Not awarded yet
<b>03-021</b>		<b>Ebenezer Road</b>	<b>\$8,763,433</b>					
	Three-Lane Widening	Frank Gaston Boulevard to SC Highway 161		Planning Phase	Hold for Funding		Hold for Funding	Not awarded yet
<b>03-022</b>		<b>Springhill Farm Road</b>	<b>\$10,934,331</b>					
	Five-Lane Widening	SC Highway 51 to US Highway 21		Planning Phase - Concept Design	Hold for Funding		Hold for Funding	Not awarded yet
<b>03-023</b>		<b>SC Highway 51</b>	<b>\$11,408,674</b>					
	Five-Lane Widening	US Highway 21 to NC State Line		Planning Phase - Concept Design	Added to 'PFP 3' list		Hold for Funding	Not awarded yet
<b>03-024</b>		<b>Eden Terrace Road</b>	<b>\$10,830,786</b>					

# Pennies for Progress 2

Referendum Passed: 2003  
 Tax Collection began: 1st Qrt 2005  
 Tax Expires: 4th Qrt 2011  
 Budget: \$173,000,000  
 Number of Projects: 25  
 Program Duration: 2004 to 2015

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:  
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Three-Lane Widening	Bradley Street to Anderson Road		Planning Phase	Hold for Funding		Not yet awarded	Not awarded yet
<b>03-025</b>		<b>SC Highway 160</b>	<b>\$5,003,129</b>					
		Gold Hill Road to Zoar Road		Planning Phase	Added to 'PFP 3' list		Not yet awarded	Not awarded yet
<b>Totals</b>			<b>\$336,180,379</b>					

This information contained above is based on data available at the time this spreadsheet is published. Data is subject to change without notice. Project Costs are based on both estimates developed in late 2008 and actual costs based on bids, payments or encumbered funds. Projects in the permitting phase are subject to various review times and can take as much as two-years to get the required approvals.