

2003 Pennies for Progress

Referendum Passed: 2003
 Tax Collection began: 1st Qrt 2005
 Tax Expires: 4th Qrt 2011
 Budget: \$173,000,000
 Number of Projects: 25
 Program Duration: 2004 to 2015

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
03-001		Mount Gallant Road	\$10,356,629					
1% Complete	Three-Lane Widening	Anderson Road to Celanese Road		Under Construction	Bids opened January 19, 2010 - construction began June 2010	October-11	Florence & Hutcheson - Columbia, SC	United Construction Inc
03-002		Intersection Improvements	\$12,696,002					
03-002a	Safety Improvements	SC Highway 5/Reservation Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002b	Safety Improvements	Bird Street/University Drive		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002c	Safety Improvements	SC Highway 49/Paraham Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002d	Safety Improvements	SC Highway 55/Rhyne Road		Open to traffic	Started Construction: April 2009	August-10	STV - Ralph Whitehead - Rock Hill, SC	US Group Inc
03-002e	Safety Improvements	Mount Gallant Road/Paraham Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002f	Safety Improvements	SC Highway 321/Ferguson Ridge Road/Ridge Road		Open to traffic	Started Construction: September 2009	August-10	STV - Ralph Whitehead - Rock Hill, SC	Blythe Development Inc
03-002g	Safety Improvements	Porter Road/Firetower Road		Open to traffic	Started Construction: April 2009	5/22/2010 - awaiting final invoice	STV - Ralph Whitehead - Rock Hill, SC	US Group Inc
03-002h	Safety Improvements	Shiloh Road/SC Highway 5		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc
03-002i	Safety Improvements	SC Highway 324/Cameron Road/Gordon Road		Right-of-way Plans under review	Begin Construction March 2011	December-11	STV - Ralph Whitehead - Rock Hill, SC	Not yet awarded
03-002j	Safety Improvements	Rawlinson Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Rea Construction Inc

2003 Pennies for Progress

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
03-003		SC Highway 55 East of Clover	\$13,801,070					
	Three-Lane Widening	Between Quinn Road and Griggs Road east of Clover (includes intersection improvements along remainder of East corridor)		Final Plans under review	ROW Completed: April 2010 Bid - October 2010	November-11	HDR Engineering Inc - Rock Hill, SC	Not yet awarded
03-004		Fort Mill Southern By-pass	\$53,044,049					
15% Complete	Two-Lane Alignment	Beginning of Project: Fort Mill Parkway near it's intersection with Brickyard Road and Banks Street to Holbrook Road (Phase I)		Phase I-A - under construction Phase I-B R/W (Environmental signed June 2010)	Construction Started on Phase 1A on October 20, 2009 (Hold for landfill issues) - Landfill Remediation to began July 26, 2010	Phase IA - Fall 2011 Phase IB - Summer 2013 (including bridge)	STV - Ralph Whitehead - Rock Hill, SC	Phase I-A - Callahan Construction LLC Phase IB - not yet awarded
	Two-Lane Alignment	End of Project: Springfield Parkway near it's intersection with SC Highway 160 to Holbrook Road (Phase II)		Planning and Permitting Phase (Environmental Assessment signed June 2010)	Right-of-way begins January 2011 Begin Construction - Phase 2: Winter 2011	December-14	STV - Ralph Whitehead - Rock Hill, SC	Phase II - not yet awarded
03-005		SC Highways 49/211/97/ Nimitz Road Loop	\$15,117,368					
40% Complete	Safety Improvements	Beginning at SC Highway 321 South in York and ending at SC Highway 5 at Nimitz Road		Two phases: Phase I construction - Phase II - Design	Begin Construction: Phase I - March 2010 Phase II - Spring 2011	Phase I - Spring 2011 Phase II - Summer 2013	Phase I - SCDOT Phase II (Highway 97) Mulkey Engineering, Inc - Columbia, SC	Phase I - Grante Construction Inc
03-006		Tega Cay/Gold Hill Road Connector	\$1,431,617					
	Two-Lane new Alignment	Beginning at Stonecrest Development and ending at Gold Hill Road		Planning Phase, possible air quality analysis re-run	Mar-13	December-14	Campco Engineering - Rock Hill, SC	Not yet awarded
03-007		SC Highway 274 Intersection Corridor	\$9,681,097					
03-007a - 0% Complete	Safety Improvements	Adnah Church Road/SC Highway 161/ SC Highway 274		Bid open June 15, 2010 Ready for construction	Begin Construction: Fall 2010	November-11	Florence & Hutcheson - Columbia, SC	Not yet awarded (on Council Agenda for August 16th)

2003 Pennies for Progress

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
03-007b - 15% Complete	Safety Improvements	Adnah Church Road/ SC Highway 5/Eastview Road		Under Construction	Begin Construction: August 2010	September-11	Florence & Hutcheson - Columbia, SC	Blythe Development Inc
03-007c - 0% Complete	Safety Improvements	Eastview Road/McConnell's Hwy/Falls Road		Bid open June 15, 2010 Ready for construction	Begin Construction: Fall 2010	November-11	Florence & Hutcheson - Columbia, SC	Not yet awarded (on Council Agenda for August 16th
03-007d	Safety Improvements	Falls Road/Robertson Road		Complete	Completed by SCDOT	Complete	SCDOT	SCDOT
03-007e - 12% Complete	Safety Improvements	Robertson Road/Neely Road		Under Construction	Began Construction: July 2010 - construct during summer while school is out	9/2/2010 Just after school opens	Florence & Hutcheson - Columbia, SC	Blythe Development Inc
03-008		US Highway 21	\$16,321,939					
4% Complete	Safety Improvements	I-77 to Sutton Road		Under Construction by SCDOT	Bids open December 9, 2009 - Began Construction: May 2010	September-13	STV - Ralph Whitehead - Rock Hill, SC	Rea Construction Inc
03-009		Gravel Road Group 1	\$5,253,297					
	Gravel Road Paving	Phase I (Cheek Rd, Mountainview Rd, Forestview Rd, Propst Rd, Blanton Rd, Windy Hill Rd, Ashe Rd, Pioneer Rd, Winter Rd, Bookout Rd, Armstrong Ford Rd, & Barronwood Rd)		Complete	Began Construction: Winter 2009	Fall 2010	York County Engineering	Callahan Construction LLC
	Gravel Road Paving	Ferguson Long Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Ranger Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Enon Church Road		R/W Acquisition	Awaiting Right-of-way			

2003 Pennies for Progress

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Gravel Road Paving	Mission Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Shillinglaw Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Pamela Road		R/W Acquisition	Awaiting Right-of-way			
	Gravel Road Paving	Sikes Road		R/W Acquisition	Awaiting Right-of-way			
03-010		White Street Realignment and Railroad Crossing	\$5,919,499					
	Three-Lane Widening and Intersection Improvement	From Dave Lyle Boulevard to Constitution Boulevard		Design Phase	Proposed IGA between York County and Rock Hill - Design and Construction by City of Rock Hill	August-12	Intergovernmental Agreement with the City of Rock Hill (HDR Engineering)	Not awarded yet
03-011		McConnell's Highway	\$14,823,193					
	Three-Lane Widening	Heckle Boulevard to SC Highway 324		Permitting Phase - nearing R/W plan approvals	Public Meeting held on October 20, 2009 - Begin Right-of-way: Fall 2010	March-12	STV - Ralph Whitehead - Rock Hill, SC	Not awarded yet
03-012		Mount Gallant Road	\$10,696,611					
	Three-Lane Widening	Dave Lyle Boulevard to Anderson Road		Permitting Phase - nearing R/W plan approvals	Begin Construction: Spring 2011	Winter 2012	Transystem Inc - Greenville, SC	Not awarded yet

2003 Pennies for Progress

Referendum Passed: 2003
 Tax Collection began: 1st Qrt 2005
 Tax Expires: 4th Qrt 2011
 Budget: \$173,000,000
 Number of Projects: 25
 Program Duration: 2004 to 2015

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
April 2009 Estimated Funding Limit - hold for future reference								
03-013		SC Highway 557	\$23,460,318					
	Multi-Lane Widening	Kingsburry Road to SC Highway 49		Design and Permitting Phase	Under Design with possible bid Summer 2011 - Public Meeting in August 2010	Hold construction due to funding	Mulkey Engineering, Inc - Columbia, SC	Not awarded yet
03-014		Ebinport Road	\$13,526,375					
	Three-Lane Widening	Cherry Road to India Hook Road		Design and Permitting Phase	Under Design with possible bid Summer 2011	Hold construction due to funding	DRMP Engineering - Charlotte, NC	Not awarded yet
03-015		SC Highway 160	\$4,816,097					
	Three-Lane Widening	Springfield Parkway to Lancaster County Line		Design Phase	Under Design with possible bid Summer 2011	Hold construction due to funding	Florence & Hutcheson - Columbia, SC	Not awarded yet
April 2010 Estimated Funding Limit - not yet approved by County Council (April 8)								
03-016		Riverview Road	\$9,336,338					
	Intersection and Drainage Improvements	Eden Terrace to SC Highway 161		Planning Phase	Hold for Funding	Hold construction due to funding	Campco Engineering - Rock Hill, SC	Not awarded yet
03-017		SC Highway 72	\$14,532,201					
	Multi-Lane Widening	SC Highway 901 to Rambo Road		Planning Phase	Hold for Funding	Hold construction due to funding	HDR Engineering Inc - Rock Hill, SC	Not awarded yet
03-018		Gravel Road Group 2	\$5,021,656					
	Gravel Road Paving	Southbend Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Calabash Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Wilkerson Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Canaan Church Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet

2003 Pennies for Progress

Referendum Passed: 2003
Tax Collection began: 1st Qrt 2005
Tax Expires: 4th Qrt 2011
Budget: \$173,000,000
Number of Projects: 25
Program Duration: 2004 to 2015

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Gravel Road Paving	Piedmont Springs Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Montview Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Carroll Falls Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Burns Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Turner Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Traylor Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Beersheba Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Frontier Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	James Harvey Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Longleaf Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	California Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Garvin Road (part)		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Arrow Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Devinney Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Nivens Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet

2003 Pennies for Progress

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

	Completed Projects
	Projects under construction
	Projects under design/permitting/right-of-way
	Projects on hold for funding

published:
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
	Gravel Road Paving	Durree Street		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	South Fork Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Shady Oak Lane		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Greenglen Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
	Gravel Road Paving	Faires Road		Planning Phase	Hold for Funding		York County Engineering	Not awarded yet
03-019		Mount Gallant Road	\$24,429,003					
	Three-Lane Widening	Celanese Road to Twin Lakes Road		Planning Phase	Hold for Funding		Florence & Hutcheson - Columbia, SC	Not awarded yet
03-020		SC Highways 274/279	\$24,975,667					
	Three-Lane Widening	Pole Branch Road		Planning Phase	Hold for Funding		DRMP Engineering - Charlotte, NC	Not awarded yet
03-021		Ebenezer Road	\$8,763,433					
	Three-Lane Widening	Frank Gaston Boulevard to SC Highway 161		Planning Phase	Hold for Funding		Not yet awarded	Not awarded yet
03-022		Springhill Farm Road	\$10,934,331					
	Five-Lane Widening	SC Highway 51 to US Highway 21		Planning Phase - Concept Design	Hold for Funding		HDR Engineering Inc - Rock Hill, SC	Not awarded yet
03-023		SC Highway 51	\$11,408,674					
	Five-Lane Widening	US Highway 21 to NC State Line		Planning Phase - Concept Design	Hold for Funding		HDR Engineering Inc - Rock Hill, SC	Not awarded yet

2003 Pennies for Progress

Referendum Passed: 2003

Tax Collection began: 1st Qrt 2005

Tax Expires: 4th Qrt 2011

Budget: \$173,000,000

Number of Projects: 25

Program Duration: 2004 to 2015

- Completed Projects
- Projects under construction
- Projects under design/permitting/right-of-way
- Projects on hold for funding

published:

August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
03-024		Eden Terrace Road	\$10,830,786					
	Three-Lane Widening	Bradley Street to Anderson Road		Planning Phase	Hold for Funding		Not yet awarded	Not awarded yet
03-025		SC Highway 160	\$5,003,129					
		Gold Hill Road to Zoar Road		Planning Phase	Hold for Funding		Not yet awarded	Not awarded yet
Totals			\$336,180,379					

This information contained above is based on data available at the time this spreadsheet is published. Data is subject to change without notice. Project Costs are based on both estimates developed in late 2008 and actual costs based on bids, payments or encumbered funds. Projects in the permitting phase are subject to various review times and can take as much as two-years to get the required approvals.