

Pennies for Progress 1

Referendum Passed: 1997
 Tax Collection began: 1st Qrt 1998
 Tax Expired: 4th Qrt 2004
 Budget: \$211,384,160
 Number of Projects: 15
 Program Duration: 1997 - 2012

Completed Projects
 Projects under construction
 Projects ready for bid

published:
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
97-001-A		Highway 5 West	\$46,632,349					
	Four-lane Divided and Five-lane widening	Alexander Love Highway to County Line		Complete	Complete	Complete	Wilbur Smith Associates - Columbia, SC	Seg A&B - Sloan Construction Inc Seg C&D - Eagle Construction
97-001-B		Highway 5 East	\$10,478,502					
	Five-lane widening	SC Highway 322 (Cherry Road) to Montgomery Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Phase I - Seven Star Phase II - Boggs Paving Inc
97-002		Herlong Av/India Hook Rd	\$15,575,071					
	Three-lane and Five-lane widening	SC Highway 161 to Highway 5 East (including section of India Hook from Heathridge to Glendale)		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Blythe Development Company
97-003		SC Highway 160	\$9,869,072					
	Five-lane widening	US 21 to Gold Hill Road		Complete	Complete	Complete	The LPA Group - Columbia, SC	Boggs Paving Inc.
97-004		Fort Mill Northern Bypass	\$14,602,118					
	New Alignment Two-lane Connector	SC Highway 160 (east of Fort Mill) to Gold Hill Road		Complete	Complete	Complete	STV - Ralph Whitehead - Rock Hill, SC	Eagle Construction Inc.
97-005		SC Highway 161	\$13,330,904					
	Five-lane widening	Mt. Gallant Road to Alexander Love Highway (SC Highway 5 Bypass)		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Sloan Construction Inc

Pennies for Progress 1

Referendum Passed: 1997
 Tax Collection began: 1st Qrt 1998
 Tax Expired: 4th Qrt 2004
 Budget: \$211,384,160
 Number of Projects: 15
 Program Duration: 1997 - 2012

	Completed Projects
	Projects under construction
	Projects ready for bid

published:
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
97-006		SC Highway 274	\$29,854,814					
	Five-lane widening	SC Highway 161 to SC Highway 55		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Eagle Construction Inc
97-007		SC Highway 901	\$19,297,443					
	Four-lane Divided and Five-lane widening	SC Highway 72 Albright Road to I-77		Complete	Complete	Complete	STV - Ralph Whitehead - Rock Hill, SC	US Group Inc
97-008		Saluda Street	\$78,479					
	Three-lane widening	SC Highway 901 (Heckle Boulevard) to Boggs Street		Complete	Complete	Complete	City of Rock Hill	Blythe Development Company
97-009		Cherry Road	\$4,388,153					
	Five-lane widening	Main Street to SC Highway 901 (Heckle Boulevard)		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Callahan Construction LLC
97-010		Ebenezer Road	\$2,146,137					
	Three-Lane widening	Dotson Street to Olde Pointe Avenue		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Sealand Contractors
97-011		SC Highway 72	\$12,118,483					
	Three-Lane widening	SC Highway 901 (Heckle Boulevard) to Black Street		Ready for Construction awaiting final funding agreement with SCDOT/FHWA/ York County	Scheduled for bid: February 2012 Start Construction: April 2012	Fall 2013	STV - Ralph Whitehead - Rock Hill, SC	Not yet awarded

Pennies for Progress 1

Referendum Passed: 1997
 Tax Collection began: 1st Qrt 1998
 Tax Expired: 4th Qrt 2004
 Budget: \$211,384,160
 Number of Projects: 15
 Program Duration: 1997 - 2012

- Completed Projects
- Projects under construction
- Projects ready for bid

published:
January-12

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
97-012		SC Highway 5 Bypass	\$17,869,160					
62% Complete	Five-lane widening	SC Highway 161 to SC Highway 5 West		Under Construction	Bids opened October 13, 2009 - work began January 20, 2010	February 2013	Florence & Hutcheson - Columbia, SC	Boggs Paving Inc
97-014		School Road Improvements	\$609,574					
	Various Safety Improvements	Clover High School Rock Hill Middle School York Comprehensive High School		Complete	Complete	Complete	Various	Various
97-015		Gravel Road Paving	\$8,785,750					
	Paving Various County Gravel Roads	68 miles of Gravel Road paving		Complete	Complete	Complete	York County Engineering	Various
Totals for Project Specific (does not include administrative costs)			\$205,636,009					

This information contained above is based on data available at the time this spreadsheet is published. Data is subject to change without notice. Project Costs are based on both estimates developed in late 2008 and actual costs based on bids, payments or encumbered funds. Projects in the permitting phase are subject to various review times and can take as much as two-years to get the required approvals.

- Project is complete
- Project is under construction
- Project is ready for bid