

# 1997 Pennies for Progress

Referendum Passed: 1997  
 Tax Collection began: 1st Qrt 1998  
 Tax Expired: 4th Qrt 2004  
 Budget: \$218,545,217  
 Number of Projects: 15  
 Program Duration: 1997 - 2012

 Completed Projects  
 Projects under construction  
 Projects ready for bid

published:  
 August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
<b>97-001-A</b>		<b>Highway 5 West</b>	<b>\$46,660,928</b>					
	Four-lane Divided and Five-lane widening	Alexander Love Highway to County Line		Warranty	Open to Traffic September 2009	Complete	Wilbur Smith Associates - Columbia, SC	Seg A&B - Sloan Construction Inc Seg C&D - Eagle Construction
<b>97-001-B</b>		<b>Highway 5 East</b>	<b>\$10,478,502</b>					
	Five-lane widening	SC Highway 322 (Cherry Road) to Montgomery Road		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Phase I - Seven Star Phase II - Boggs Paving Inc
<b>97-002</b>		<b>Herlong Av/India Hook Rd</b>	<b>\$15,581,422</b>					
	Three-lane and Five-lane widening	SC Highway 161 to Highway 5 East (including section of India Hook from Heathridge to Glendale)		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Blythe Development Company
<b>97-003</b>		<b>SC Highway 160</b>	<b>\$10,033,294</b>					
	Five-lane widening	US 21 to Gold Hill Road		Complete	Complete	Complete	The LPA Group - Columbia, SC	Boggs Paving Inc.
<b>97-004</b>		<b>Fort Mill Northern Bypass</b>	<b>\$14,884,921</b>					
	New Alignment Two-lane Connector	SC Highway 160 (east of Fort Mill) to Gold Hill Road		Complete	Complete	Complete	STV - Ralph Whitehead - Rock Hill, SC	Eagle Construction Inc.
<b>97-005</b>		<b>SC Highway 161</b>	<b>\$14,090,600</b>					
	Five-lane widening	Mt. Gallant Road to Alexander Love Highway (SC Highway 5 Bypass)		Complete	Complete	Complete	Campco Engineering - Rock Hill, SC	Sloan Construction Inc
<b>97-006</b>		<b>SC Highway 274</b>	<b>\$31,465,157</b>					
<b>87% Complete</b>	Five-lane widening	SC Highway 161 to SC Highway 55		Under Construction	Widening, utility relocation, storm drainage	8/1/2010 possible 90 day extension for weather?	Campco Engineering - Rock Hill, SC	Eagle Construction Inc

# 1997 Pennies for Progress

Referendum Passed: 1997  
 Tax Collection began: 1st Qrt 1998  
 Tax Expired: 4th Qrt 2004  
 Budget: \$218,545,217  
 Number of Projects: 15  
 Program Duration: 1997 - 2012

Completed Projects  
 Projects under construction  
 Projects ready for bid

published:  
 August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
<b>97-007</b>		<b>SC Highway 901</b>	<b>\$19,742,552</b>					
<b>90% Complete</b>	Four-lane Divided and Five-lane widening	SC Highway 72 Albright Road to I-77		Under Construction	Widening, utility relocation, storm drainage - Gateway construction complete except overlay	8/1/2010 possible 90 day extension for weather?	STV - Ralph Whitehead - Rock Hill, SC	US Group Inc
<b>97-008</b>		<b>Saluda Street</b>	<b>\$78,479</b>					
	Three-lane widening	Sc Highway 901 (Heckle Boulevard) to Boggs Street		Complete	Complete	Completed	City of Rock Hill	Blythe Development Company
<b>97-009</b>		<b>Cherry Road</b>	<b>\$5,480,623</b>					
<b>18% Complete</b>	Five-lane widening	Main Street to SC Highway 901 (Heckle Boulevard)		Under Construction	Bids opened January 19, 2010 - construction began May 2010	June-11	Campco Engineering - Rock Hill, SC	Callahan Construction LLC
<b>97-010</b>		<b>Ebenezer Road</b>	<b>\$2,146,137</b>					
	Three-Lane widening	Dotson Street to Olde Pointe Avenue		Complete	Complete	Completed	Campco Engineering - Rock Hill, SC	Sealand Contractors
<b>97-011</b>		<b>SC Highway 72</b>	<b>\$10,330,709</b>					
	Three-Lane widening	SC Highway 901 (Heckle Boulevard) to Black Street		Right-of-way Acquisition complete awaiting final permit FHWA	EA Signed by FHWA August 2010 - Begin Construction: December 2010	August-12	STV - Ralph Whitehead - Rock Hill, SC	Not yet awarded
<b>97-012</b>		<b>SC Highway 5 Bypass</b>	<b>\$17,500,000</b>					
<b>21% Complete</b>	Five-lane widening	SC Highway 161 to SC Highway 5 West		Under Construction	Bids opened October 13, 2009 - work began January 20, 2010	August 2012 (with an accelerated portion between SC Highway 49 and Lincoln Road - August 2010)	Florence & Hutcheson - Columbia, SC	Boggs Paving Inc

# 1997 Pennies for Progress

Referendum Passed: 1997  
 Tax Collection began: 1st Qrt 1998  
 Tax Expired: 4th Qrt 2004  
 Budget: \$218,545,217  
 Number of Projects: 15  
 Program Duration: 1997 - 2012

- Completed Projects
- Projects under construction
- Projects ready for bid

published:  
August-10

Project Number	Project Type	Project Name	2009 Estimated Cost	Project Status	Current Schedule	Estimated Construction Completion	Design Engineer	Construction Company
<b>97-014</b>		<b>School Road Improvements</b>	<b>\$609,574</b>					
	Various Safety Improvements	Clover High School Rock Hill Middle School York Comprehensive High School		Complete	Complete	Completed	Various	Various
<b>97-015</b>		<b>Gravel Road Paving</b>	<b>\$9,000,000</b>					
	Paving Various County Gravel Roads	68 miles of Gravel Road paving		Complete	Complete	Completed	York County Engineering	Various
<b>Totals for Project Specific</b>			<b>\$208,082,898</b>					

This information contained above is based on data available at the time this spreadsheet is published. Data is subject to change without notice. Project Costs are based on both estimates developed in late 2008 and actual costs based on bids, payments or encumbered funds. Projects in the permitting phase are subject to various review times and can take as much as two-years to get the required approvals.

- Project is complete
- Project is under construction
- Project is ready for bid